



# WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

3422001-118-2024

MDE OFFICIAL CONTACTED: EVELYNS STRODMIREE

DATA CALLED IN BY: 4581

DATE: 12/18/2024 AT 10:38AM

WORK ORDER(S): 3422001 3422000

EST DATE AND TIME SSO BEGAN: 12/18/2024 10:13AM DURATION: 1.78 HRS  
DATE AND TIME SSO ENDED: 12/18/2024 12:00PM

SOURCE-OVERFLOWING MH MH04004017 WATER BODY AFFECTED-PISCATAWAY CREEK

CLOSEST STREET ADDRESS: 13401 PISCATAWAY RD 20735  
COUNTY/PAGE/GRID: P 5881 F07 TOWN/CITY: CLINTON

CAUSE: GREASE EST OVERFLOW VOLUME: 107 GAL  
UPON ARRIVAL, THE CREW FOUND MANHOLE 017M OVERFLOWING APPROXIMATELY 1GPM, ONTO THE GRASSY AREA AROUND THE MANHOLE, AND INTO A TRIBUTARY OF PISCATAWAY CREEK. THE CREW JETTED FROM MANHOLE 017M TO 012U, A TOTAL OF 269', AND RELIEVED A HEAVY GREASE BLOCKAGE AT 268', TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:  
DRY WEATHER NOTICEABLE ODOR  
PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:  
THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:  
FLUSHED BACK INTO MANHOLE LIME  
RAKED AREA VISIBLE SOLIDS REMOVED

THE CREW REMOVED VISIBLE SOLIDS, SPREAD LIME AND 2 BALES OF STRAW IN THE GRASSY AREA AROUND THE MANHOLE.

NOTIFICATIONS MADE:  
MD DEPARTMENT OF ENVIRONMENT PG COUNTY HEALTH DEPT  
PG COUNTY MUNICIPALITIES

SIGNS POSTED: 4 POST DATE: 12/18/2024