



WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

3440171-073-2025

MDE OFFICIAL CONTACTED: CHRIS SHAFFER

DATA CALLED IN BY: 7463

DATE: 02/17/2025 AT 01:43PM

WORK ORDER(S): 3440171 3440138

EST DATE AND TIME SSO BEGAN: 02/17/2025 10:46AM DURATION: 1.98 HRS

DATE AND TIME SSO ENDED: 02/17/2025 12:45PM

SOURCE-CLEAN OUT 00392839700 WATER BODY AFFECTED-PISCATAWAY CREEK

CLOSEST STREET ADDRESS: 13107 JERVIS ST 20735

COUNTY/PAGE/GRID: P 5881 J07 TOWN/CITY: CLINTON

CAUSE: DEBRIS EST OVERFLOW VOLUME: 50 GAL

UPON ARRIVAL, THE CREW FOUND THE PROPERTY LINE CLEANOUT BACKED UP, AND HAD RECENTLY OVERFLOWED A TOTAL OF 50 GALLONS, ONTO THE SIDEWALK, A GRASSY AREA, AND INTO A NEARBY STORM DRAIN THAT OUTFALLS INTO PISCATAWAY CREEK. THE CREW SNAKED THE CLEANOUT AND RELIEVED A PAPER AND DEBRIS OBSTRUCTION IN THE CLEANOUT STACK, TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DRY WEATHER NOTICEABLE ODOR
PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

FLUSHED BACK INTO MANHOLE LIME
RAKED AREA VISIBLE SOLIDS REMOVED

THE CREW SPREAD LIME, AND STRAW IN THE GRASSY AREA NEAR THE CLEANOUT.

NOTIFICATIONS MADE:

MD DEPARTMENT OF ENVIRONMENT PG COUNTY MUNICIPALITIES
PG COUNTY HEALTH DEPT

SIGNS POSTED: 2 POST DATE: 02/17/2025